

THREE WEEK LOOK AHEAD SCHEDULE

From: March 27, 2011

To: April 16, 2011




Area / Activity Description	Resp.	Shift	Escort Req'd?	Week 1							Week 2							Week 3							Remarks
				3/27	3/28	3/29	3/30	3/31	4/1	4/2	4/3	4/4	4/5	4/6	4/7	4/8	4/9	4/10	4/11	4/12	4/13	4/14	4/15	4/16	
				Su	M	T	W	Th	F	Sa	Su	M	T	W	Th	F	Sa	Su	M	T	W	Th	F	Sa	
8TH Floor - West Wing																									
Prep & Demo Insulation at Main Duct Supply	WTR	2nd	No																						
Re-Seal all Duct Joints	JFW	2nd	No																						
Re-Insulate Main Duct Supply in Full	JFW	2nd	No																						
7th Floor - East Wing																									
Prep & Demo Insulation at Main Duct Supply	WTR	2nd	No																						
Re-Seal all Joints	JFW	2nd	No																						
Re-Insulate Main Duct Supply in Full	JFW	2nd	No																						
7th Floor - West Wing																									
Disconnect Flow Switches / Drain FP	Rustic	1st	Yes																						
Install T-Stats in Labs	HW	1st	Yes																						
Prep, Demo & Remove VAV Boxes. Install New VAV Boxes, Finalize ATC Wiring & Power & all Boxes.	JFW	1st & 2nd	Yes																						Work to start @ 1:00PM on Wed. 3/30/11 - Draining Only - VAV Box Demo to Start @ 5:00PM. Facility to ensure proper escorts are scheduled.
3RD Floor - East Wing																									
Pre-Commission all boxes	HW	1s	Yes																						
Survey /Field Measure VAV Box Locations	Excel	1st	Yes																						
Install T-Stats in Labs	HW	1st	Yes																						
Prep, Demo & Remove VAV Boxes. Install New VAV Boxes, Finalize ATC Wiring & Power & all Boxes.	JFW	1st & 2nd	Yes																						3rd Floor West - On Hold until Facility Advises.
4TH Floor - East Wing																									
Simplex - disconnect zone / make safe	Simplex	1st	Yes																						
Initial Abatement / Ceiling Demolition	RMT	2nd	Yes																						Facility to assist with clearing hallway/notifications
Re-connect FA zone	Simplex	1st	Yes																						
Abatement at VAV Boxes	RMT	2nd	Yes																						
Survey Obstruction Below VAV Boxes	Excel	1st	Yes																						
Install ATC horizontal Piping & Wiring	HW	1st	Yes																						
Pre-Commission all boxes	HW	1st	Yes																						
Remove/Reroute F/A Obstructions	LECO	1st	Yes																						
Install T-Stats in Labs	HW	1st	Yes																						
Prep, Demo & Remove VAV Boxes. Install New VAV Boxes, Finalize ATC Wiring & Power & all Boxes.	JFW	1st & 2nd	Yes																						Work to start @ 5:00PM on Wed. 3/30/11 - Facility to ensure proper escorts are scheduled.
Penthouse/Supply Fan Work																									
Custom Build AHU#1 - Piping, Sheetmetal & Controls.	JFW	1st	No																						Coordination w/ DAC as necessary
Electrical Feeders, connections and temp. 6-Pulse VFD	LECO	1st	No																						
Install Control Wiring	HW	1st	No																						
SF#1 Start-Up / Check-Out	HW	1st	No																						
Relocate/Raise Ten (10) Exhaust Fans - Coordination required with LeVangie Electric.	JFW	1st	No																						Ten (10) EF to be raised - Coordination w/ Labs is critical
Rigging of the Supply Fans to Upper Penthouse	JFW	1st	No																						


This three week look ahead schedule is an APPROXIMATION of how the work will progress. Minor changes to the 3WK LA are to be expected as the work progresses.

3/30/2011

Area / Activity Description	Resp.	Shift	Escort Req'd?	Week 1							Week 2							Week 3							Remarks
				3/27	3/28	3/29	3/30	3/31	4/1	4/2	4/3	4/4	4/5	4/6	4/7	4/8	4/9	4/10	4/11	4/12	4/13	4/14	4/15	4/16	
				Su	M	T	W	Th	F	Sa	Su	M	T	W	Th	F	Sa	Su	M	T	W	Th	F	Sa	
Chiller Room																									
Pipe Hanger & Header Installation	JFW	1st	No																						
Set/Install New Pumps incl. Trim Piping, etc.	JFW	1st	No																						
Start Electrical Demolition / Layout / Rough-In in Mech. Rm	LECO	2nd	No																						
Begin ATC Rough-In	HW	1st	No																						
Install New Chillers	JFW	1st	No																						
Install Trim Piping for New Chillers	JFW	1st	No																					Loading dock must be free each day.	
CT-1 Structure/Exterior Work																									
Drilling of Mini-Piles	MT	1st	No																					Delayed due to unforeseen soil conditions	
Form Mini-Pile Caps	CC	1st	No																						
Pour Mini-Pile Caps / Curing Time	CC	1st	No																						
CT-2&3 Structure & Cooling Tower Work																									
Set New Cooling Towers # 2 & 3	VF	1st	No																						
Install CT Trim Piping, etc.	JFW	1st	No																						

Schedule Legend:

 = Escort Required / Lab Personnel Notification Recommended

 = Non-Sensitive Areas / No Escort Required